

APPENDIX C

STAGE II POST TEST INSPECTION FORM

Facility Name:	Application #
Address:	County:
City, State, Zip	

DISPENSER AREA INSPECTION

- All Vapor pipes under the dispenser are capped, plugged, or re-attached.
- No leaks are present under dispenser, nor from hoses or nozzles.
- All impact valves are open on all product lines.
- All dispenser panels are correctly re-installed.
- All lock-outs or "Out of Service" bags are removed from dispenser nozzles.
- All tools, testing equipment, cones, and caution tape removed from dispenser area.

TANK AREA INSPECTION

- Isolation plugs are removed from vapor risers (if applicable).
- All tank top components (plugs, caps, etc...) are reinstalled and secure.
- "Drop out tank" free of product and functioning properly (with all caps replaced).
- Submersible pit(s) free from leaks.
- All tools, testing equipment, cones, and caution tape removed from tank area.
- All lids and covers are properly replaced.

Site Mgr. NAME:	Site Mgr. Signature:	Date:
Testers NAME:	Testers Signature:	Date:
Testing Company and Address:		